


豊見城中学校改築事業

・事業スケジュール

種別	H30												R1												R2												R3												R4							
	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8		
屋内運動場・武道場建築工事	→																																																							
普通教室棟建築工事	→																																																							
解体工事 (C棟・A棟一部・体育館)													→																																											
特別教室棟建築工事																									→												供用開始																			
解体工事 (管理棟・A棟一部・B棟)																																					→																			
グラウンド整備工事																									→												約3,300㎡ 供用開始												→							
運動場の状況	←												グラウンド 無し												←												グラウンド面積 約3,300㎡												→							

・施設配置図



※令和2年8月現在の計画ですので、事業の進捗状況により変更することがあります。